

**Mitigation Monitoring and Reporting Program for
937-943 F Street (Peacock Building Acquisition and Demolition)**

This Mitigation Monitoring and Reporting Program (MMRP) was formulated based upon the findings of the Initial Study/Mitigated Negative Declaration (IS/MND) prepared for the proposed 937-943 F Street Project (Project). The MMRP, which is found in Table A of this section, lists mitigation measures recommended in the IS/MND for the proposed Project and identifies mitigation monitoring requirements.

This MMRP has been prepared to comply with the requirements of State law (Public Resources Code Section 21081.6). State law requires the adoption of an MMRP when mitigation measures are required to avoid significant impacts. This requirement facilitates implementation of all mitigation measures adopted through the California Environmental Quality Act (CEQA) process. The MMRP is intended to ensure compliance during implementation of the project.

The MMRP is organized in a matrix format. The first column identifies the mitigation measure. The second column, entitled "Timing for Mitigation Measure," refers to the implementation and schedule of mitigation measures. The third column, entitled "Mitigation Responsibility," refers to the party responsible for implementing the mitigation measure. The fourth column, entitled "Monitoring/Reporting Agency," refers to the agency responsible for oversight or ensuring that the mitigation measure is implemented. The fifth column, entitled "Verification," will be initialed and dated by the individual designated to verify adherence to the project specific mitigation, when the mitigation measure is completed.

TABLE A: MITIGATION MONITORING AND REPORTING PROGRAM

Mitigation Measure	Timing for Mitigation Measure	Mitigation Responsibility	Monitoring/ Reporting Agency	Verification (Initials and Date)
I. AESTHETICS				
There are no significant impacts to Aesthetics.				
II. AGRICULTURE AND FORESTRY RESOURCES				
There are no significant impacts to Agriculture and Forestry Resources.				
III. AIR QUALITY				
<p>AQ-1 Permit Requirements. Prior to ground disturbance and construction, the Construction Contractor shall obtain all required permits for dust control and the use of portable equipment, 50 horsepower or greater, from the San Joaquin Valley Air Pollution Control District. Upon application for construction permits, all required mitigation measures shall be shown on all applicable grading or construction plans and implemented during all applicable grading and construction activities.</p>	<p>Prior to ground disturbance and demolition</p>	<p>City / Contractor / SJVAPCD</p>	<p>Planning and Development</p>	
<p>AQ-2 Dust Control Measures. No person shall perform any construction, demolition, excavation, extraction, or other earth-moving activities unless measures are sufficiently implemented to limit visible dust emissions</p>	<p>During construction and demolition</p>	<p>City / Contractor</p>	<p>Planning and Development</p>	

TABLE A: MITIGATION MONITORING AND REPORTING PROGRAM

Mitigation Measure	Timing for Mitigation Measure	Mitigation Responsibility	Monitoring/Reporting Agency	Verification (Initials and Date)
<p>(VDE) to 20% opacity and comply with the conditions for a stabilized surface area when applicable. In addition to the requirements of this rule, a person shall comply with all other applicable requirements of San Joaquin Valley Air Pollution Control District Regulation VIII. A person shall control the fugitive dust emissions to meet the following requirements:</p> <ol style="list-style-type: none"> 1. Pre-Activity: <ol style="list-style-type: none"> a. Pre-water site sufficient to limit VDE to 20% opacity, and b. Phase work to reduce the amount of disturbed surface area at any one time. 2. During Active Operations: <ol style="list-style-type: none"> a. Apply water or chemical/organic stabilizers/suppressants sufficient to limit VDE to 20% opacity; or b. Construct and maintain wind barriers sufficient to limit VDE to 20% opacity. If utilizing wind barriers, control measure 2.a shall also be implemented. c. Apply water or chemical/organic stabilizers/suppressants to unpaved haul/access roads and 				

TABLE A: MITIGATION MONITORING AND REPORTING PROGRAM

Mitigation Measure	Timing for Mitigation Measure	Mitigation Responsibility	Monitoring/Reporting Agency	Verification (Initials and Date)
<p>unpaved vehicle/equipment traffic areas sufficient to limit VDE to 20% opacity and meet the conditions of a stabilized unpaved road surface.</p> <p>3. Temporary Stabilization During Periods of Inactivity:</p> <ul style="list-style-type: none"> a. Restrict vehicular access to the area; and b. Apply water or chemical/organic stabilizers/suppressants, sufficient to comply with the conditions of a stabilized surface. If an area having 0.5 acre or more of disturbed surface area remains unused for 7 or more days, the area must comply with the conditions for a stabilized surface area as defined in Section 3.58 of Rule 8011. 				
<p>AQ-3 Construction Emissions. The Project shall utilize clean off-road construction equipment, including the latest tier equipment, where feasible.</p>	<p>During construction and demolition</p>	<p>City / Contractor</p>	<p>Planning and Development</p>	

TABLE A: MITIGATION MONITORING AND REPORTING PROGRAM

Mitigation Measure	Timing for Mitigation Measure	Mitigation Responsibility	Monitoring/ Reporting Agency	Verification (Initials and Date)
<p>AQ-4 Asbestos-Containing Material. An asbestos-containing material (ACM) survey consisting of a visual inspection, sampling, testing, and reporting shall be performed by a Certified Asbestos Consultant to determine if building materials contain ACM and would require special handling and disposal during demolition. If ACM is detected, proposed construction activities shall be conducted in full compliance with the requirements stipulated in the National Emission Standards for Hazardous Air Pollutants (NESHAP; 40 Code of Federal Regulations [CFR] 61, Subpart M – National Emission Standard for Asbestos). These requirements include, but are not limited to, the following:</p> <ol style="list-style-type: none"> 1. Written notification, within at least 10 business days of activities commencing, to the San Joaquin Valley Air Pollution Control District; 2. Preparation of an asbestos survey conducted by a Certified Asbestos Consultant; and 3. Implementation of applicable removal and disposal protocol and requirements for identified naturally occurring asbestos. 	<p>Prior to demolition of existing structures</p>	<p>City / Contractor</p>	<p>Planning and Development</p>	

TABLE A: MITIGATION MONITORING AND REPORTING PROGRAM

Mitigation Measure	Timing for Mitigation Measure	Mitigation Responsibility	Monitoring/ Reporting Agency	Verification (Initials and Date)
<p>AQ-5 Lead-Based Paint. A lead-based paint (LBP) survey consisting of a visual inspection, sampling, testing, and reporting shall be performed to determine if building materials within the Project site contain LBP. If elevated concentrations of metals from LBP are detected, construction activities shall be conducted in full compliance with the requirements of Sections 402 and 406 of the Toxic Substances Control Act.</p>	<p>Prior to demolition of existing structures</p>	<p>City / Contractor</p>	<p>Planning and Development</p>	
IV. BIOLOGICAL RESOURCES				
<p>BIO-1 Preconstruction Nesting Bird Survey. Prior to initiation of any site preparation/construction activities, if work is planned to occur between February 1 and September 15, a qualified biologist shall survey the area for nesting birds within 1 week prior to initial project activity beginning, including ground disturbance and/or vegetation removal/trimming. If nesting birds are located on or near the Project site, they shall be avoided until they have successfully fledged, or the nest is no longer deemed active, as detailed below:</p> <ol style="list-style-type: none"> 1. A 50-foot exclusion zone shall be placed around non-listed, passerine 	<p>Prior to initiation of any site preparation / demolition activities</p>	<p>City / Contractor</p>	<p>Planning and Development</p>	

TABLE A: MITIGATION MONITORING AND REPORTING PROGRAM

Mitigation Measure	Timing for Mitigation Measure	Mitigation Responsibility	Monitoring/Reporting Agency	Verification (Initials and Date)
<p>species and a 250-foot exclusion zone shall be implemented for raptor species. Each exclusion zone shall encircle the nest and have a radius of 50 feet (non-listed passerine species) or 250 feet (raptor species). All project activities, including foot and vehicle traffic and storage of supplies and equipment, are prohibited inside exclusion zones. Exclusion zones shall be maintained until all exterior construction activities have been terminated for the current phase of work (e.g., if initial site improvements are completed, exclusion zones may be removed until initiation of site preparation for residence construction begins), or it has been determined by a qualified biologist that the young have fledged or that Project activities would not cause adverse impacts to the nest, adults, eggs, or young.</p> <p>2. If special-status avian species are identified and nesting within the work area, no work shall begin until an appropriate exclusion zone is determined in consultation with the City</p>				

TABLE A: MITIGATION MONITORING AND REPORTING PROGRAM

Mitigation Measure	Timing for Mitigation Measure	Mitigation Responsibility	Monitoring/Reporting Agency	Verification (Initials and Date)
<p>of Fresno and any relevant resource agencies.</p> <p>The results of the survey shall be provided to the City of Fresno prior to initiation of site preparation/construction activities. The results shall detail appropriate fencing or flagging of exclusion zones and include recommendations for additional monitoring requirements. A map of the Project site and nest locations shall be included with the results. The qualified biologist conducting the nesting survey shall have the authority to reduce or increase the recommended exclusion zone depending on site conditions and species (if non-listed).</p> <p>If 2 weeks lapse between different phases of project activities (e.g., vegetation trimming, the start of grading), during which no or minimal work activity occurs, the nesting bird survey shall be repeated, and a separate survey report shall be prepared and submitted to the City of Fresno.</p>				

TABLE A: MITIGATION MONITORING AND REPORTING PROGRAM

Mitigation Measure	Timing for Mitigation Measure	Mitigation Responsibility	Monitoring/ Reporting Agency	Verification (Initials and Date)
V. CULTURAL RESOURCES				
<p>CR-1 Design Criteria for Future Development. To address potential indirect impacts of the new construction on the adjacent historical resource at 947-951 F Street, the following recommendations related to the design of the housing shall be implemented:</p> <ul style="list-style-type: none"> • Qualified Historic Preservation Consultant. The design team selected for the new construction project shall include a qualified historic preservation professional, such as a historic architect or architectural historian that meets the Secretary of the Interior’s Professional Qualification Standards in their respective fields, that has demonstrable experience in success working on infill construction projects within historic settings and spaces. • Compatible Design Criteria. The overall design of the new construction shall be both differentiated from the surrounding historic context and character, meaning that it shall be reconstructionist or designed to appear 	Prior to the issuance of building permits	City / Contractor	Planning and Development, Historic Preservation Commission	

TABLE A: MITIGATION MONITORING AND REPORTING PROGRAM

Mitigation Measure	Timing for Mitigation Measure	Mitigation Responsibility	Monitoring/ Reporting Agency	Verification (Initials and Date)
<p>historic in itself, while also being compatible with the historic character such that the new construction would not detract from the overall setting and sense of place for the adjacent historical resource at 947-951 F Street. The design shall utilize appropriate scale, massing, façade articulation, fenestration placement and rhythm, and the use of materials, details, and ornamentation to enhance compatibility and differentiation between the new construction and the adjacent historical resource.</p> <ul style="list-style-type: none"> • Historic Preservation Commission. At approximately the 60% stage of the conceptual and schematic design phases within the overall design process, the design team and the qualified historic preservation consultant shall present the proposed design of the new construction to the City of Fresno’s Historic Preservation Commission for review and comment to provide direction related to the compatible design. This will provide additional opportunities for the City’s Historic Preservation Commission, as 				

TABLE A: MITIGATION MONITORING AND REPORTING PROGRAM

Mitigation Measure	Timing for Mitigation Measure	Mitigation Responsibility	Monitoring/ Reporting Agency	Verification (Initials and Date)
<p>well as the general public, to provide feedback to the design team. As outlined in the City’s requirements, the final design will also go before the Historic Preservation Commission for approval.</p>				
<p>CR-2 Interpretive Materials. The City of Fresno shall develop publicly accessible interpretive materials to educate the public on the historical significance of the Chinatown neighborhood. Interpretive materials shall consider a number of factors, including, but not limited to, the history of Chinatown, its evolution as a neighborhood, notable organizations and community leaders associated with Chinatown, and any historical themes no longer reflected in the built environment, as well as the intended audience, and the location of the display. Although traditional interpretive materials, such as signage, are typically located at or near the location at which a project is occurring, off-site interpretive displays are appropriate in certain cases, such as buildings that are not open to the public for security or other reasons. As this is a public project administered by the City of Fresno,</p>	<p>Prior to the issuance of building permits</p>	<p>City/Contractor</p>	<p>Planning and Development, Historic Preservation Commission</p>	

TABLE A: MITIGATION MONITORING AND REPORTING PROGRAM

Mitigation Measure	Timing for Mitigation Measure	Mitigation Responsibility	Monitoring/ Reporting Agency	Verification (Initials and Date)
<p>other public locations owned and/or managed by the City within the Chinatown neighborhood are acceptable, such as the placement of signage along sidewalks of the F Street corridor. This could also include the development of digitally based interpretive materials that are hosted by the City and easily accessed by the public. Interpretive materials shall be prepared by an architectural historian or historian who meets the Secretary of the Interior’s Professional Qualification Standards, in coordination with the City of Fresno. Development of these interpretive materials shall involve consultation with parties that have demonstrable interest in the history of Fresno and the cultural significance of the Chinatown neighborhood, and will be subject to approval by the City’s Historic Preservation Commission.</p>				
<p>CR-3 Structural Assessment and Stabilization and Construction Monitoring. To reduce the potential significant impacts to 947-951 F, the following measures shall be implemented:</p> <ol style="list-style-type: none"> 1. Structural Assessment and Stabilization: To address the potential 	<p>During demolition</p>	<p>City / Contractor</p>	<p>Planning and Development</p>	

TABLE A: MITIGATION MONITORING AND REPORTING PROGRAM

Mitigation Measure	Timing for Mitigation Measure	Mitigation Responsibility	Monitoring/ Reporting Agency	Verification (Initials and Date)
<p>indirect impacts to the historic resource (P-10-004270) located at 947-951 F Street during demolition and construction activities, the City shall contract a qualified structural engineer with demonstrable experience assessing historic buildings to conduct a structural assessment of the brick masonry building located at 947-951 F Street. This assessment shall outline any potential structural issues that may be affected by demolition and construction activities at the Project property (937-945 F Street and 942 Fagan Alley) and provide any recommendations to reduce the potential impacts related to the demolition and construction activities at the historic resource (P-10-004270) located at 947-951 F Street. If structural deficiencies are present, the City of Fresno shall be responsible for implementing any temporary shoring or stabilization approaches during demolition and construction.</p> <p>2. Construction Monitoring. Prior to demolition and construction activities, the City of Fresno shall use a qualified</p>				

TABLE A: MITIGATION MONITORING AND REPORTING PROGRAM

Mitigation Measure	Timing for Mitigation Measure	Mitigation Responsibility	Monitoring/ Reporting Agency	Verification (Initials and Date)
<p>consultant that meets the Secretary of the Interior’s Professional Qualification Standards in architectural history and/or historic architecture to document the existing conditions and character-defining features at the exterior of the historic resource (P-10-004270) located at 947-951 F Street. Site protocols for the protection of the resource shall be developed and included as part of the Project specifications. This shall include identifying appropriate demolition and construction approaches and equipment at locations within 10 feet of the historic building, potential protection interventions (e.g., boarding up windows, temporary covering of character-defining features, etc.), vibration and conditions monitoring throughout the course of the demolition and construction, and emergency protocols in the event that demolition and construction results in physical damage to the historic building at 947-951 F Street. These emergency protocols shall include the following measures or comparable measures</p>				

TABLE A: MITIGATION MONITORING AND REPORTING PROGRAM

Mitigation Measure	Timing for Mitigation Measure	Mitigation Responsibility	Monitoring/Reporting Agency	Verification (Initials and Date)
<p>that achieve the same level of protection:</p> <ul style="list-style-type: none"> a. Stop-work protocols after damage to the historic building is sustained; b. List of contacts and notification procedures; c. List of qualified historic preservation professionals to investigate the condition of the historic resources in the immediate aftermath of the accidental damage; d. Supplemental conditions assessment of the historical resource by a qualified historic architect and the structural engineer that completed the original assessment to assess the damage and immediate stabilization work; and e. Preparation of a treatment plan to repair the damage portion of the building. <p>Following completion of the demolition and construction activities, a supplemental conditions assessment shall be conducted,</p>				

TABLE A: MITIGATION MONITORING AND REPORTING PROGRAM

Mitigation Measure	Timing for Mitigation Measure	Mitigation Responsibility	Monitoring/ Reporting Agency	Verification (Initials and Date)
<p>which shall include a comparative analysis of the preconstruction conditions, a summary of the monitoring efforts or any emergency stop-work incidents, and the identification of any Secretary of the Interior's Standards for Rehabilitation-compliant treatment to repair or restore damaged character-defining features to at least the pre-construction condition.</p>				
<p>CR-4 Archaeological Monitoring. Based on the overall sensitivity of the surrounding Chinatown area for cultural resources, a qualified archaeologist shall be retained to conduct archaeological monitoring during all ground-disturbing activities, including demolition and removal of the basement, to monitor activities and to identify any intact archaeological resources. The archaeological monitor shall maintain monitoring logs during all ground-disturbing demolition and construction activities. Following demolition and construction activities, the archaeological monitor shall prepare and submit an archaeological monitoring report to the City of Fresno and the Southern San Joaquin Valley Information Center with the results of the cultural monitoring program.</p>	<p>During demolition and removal of the basement</p>	<p>City / Contractor</p>	<p>Planning and Development</p>	

TABLE A: MITIGATION MONITORING AND REPORTING PROGRAM

Mitigation Measure	Timing for Mitigation Measure	Mitigation Responsibility	Monitoring/ Reporting Agency	Verification (Initials and Date)
<p>CR-5 Inadvertent Discovery. In the event that cultural resources are encountered during project activities, all ground-disturbing activities within a 50-foot radius of the find shall cease; however, disturbance activities may continue in other areas. Work shall not continue until a qualified archaeologist assesses the find and determines the need for further study. If the find includes Native American-affiliated materials, a local Native American tribal representative shall be contacted to work in conjunction with the approved archaeologist to determine the need for further study. If the discovery proves significant, additional work such as archaeological testing, data recovery, or consultation with stakeholders may be warranted. A standard inadvertent discovery clause shall be included in every grading and construction contract to inform contractors of this requirement.</p>	<p>During demolition activities, in the event that cultural resources are encountered</p>	<p>City / Contractor</p>	<p>Planning and Development</p>	
<p>VI. ENERGY</p>				
<p>There are no significant impacts to Energy.</p>				

TABLE A: MITIGATION MONITORING AND REPORTING PROGRAM

Mitigation Measure	Timing for Mitigation Measure	Mitigation Responsibility	Monitoring/ Reporting Agency	Verification (Initials and Date)
VII. GEOLOGY AND SOILS				
<p>GEO-1 Inadvertent Discovery of Paleontological Resources. During excavation activities that reach or occur within the bedrock of the underlying geologic unit, if a paleontological resource is encountered, the Project contractor shall cease ground-disturbing activities within 50 feet of the find. A qualified paleontologist shall evaluate the significance of the resource(s) and recommend appropriate treatment measures. At each fossil locality, field data forms shall be used to record pertinent geologic data, stratigraphic sections shall be measured, and appropriate sediment samples shall be collected and submitted for analysis. Any fossils encountered and recovered shall be catalogued and presented for donation to a public, non-profit institution with a research interest in the materials. Accompanying notes, maps, and photographs shall also be filed at the repository.</p>	<p>During excavation activities that reach or occur within the bedrock of the underlying geologic unit</p>	<p>City / Contractor</p>	<p>Planning and Development</p>	
VIII. GREENHOUSE GAS EMISSIONS				
<p>There are no significant impacts to Greenhouse Gas Emissions.</p>				

TABLE A: MITIGATION MONITORING AND REPORTING PROGRAM

Mitigation Measure	Timing for Mitigation Measure	Mitigation Responsibility	Monitoring/ Reporting Agency	Verification (Initials and Date)
IX. HAZARDS AND HAZARDOUS MATERIALS				
<p>AQ-4 Asbestos-Containing Material. An asbestos-containing material (ACM) survey consisting of a visual inspection, sampling, testing, and reporting shall be performed by a Certified Asbestos Consultant to determine if building materials contain ACM and would require special handling and disposal during demolition. If ACM is detected, proposed construction activities shall be conducted in full compliance with the requirements stipulated in the National Emission Standards for Hazardous Air Pollutants (NESHAP; 40 Code of Federal Regulations [CFR] 61, Subpart M – National Emission Standard for Asbestos). These requirements include, but are not limited to, the following:</p> <ol style="list-style-type: none"> 1. Written notification, within at least 10 business days of activities commencing, to the San Joaquin Valley Air Pollution Control District; 2. Preparation of an asbestos survey conducted by a Certified Asbestos Consultant; and 	Prior to demolition of existing structures	City / Contractor	Planning and Development	

TABLE A: MITIGATION MONITORING AND REPORTING PROGRAM

Mitigation Measure	Timing for Mitigation Measure	Mitigation Responsibility	Monitoring/ Reporting Agency	Verification (Initials and Date)
Implementation of applicable removal and disposal protocol and requirements for identified naturally occurring asbestos.				
AQ-5 Lead-Based Paint. A lead-based paint (LBP) survey consisting of a visual inspection, sampling, testing, and reporting shall be performed to determine if building materials within the Project site contain LBP. If elevated concentrations of metals from LBP are detected, construction activities shall be conducted in full compliance with the requirements of Sections 402 and 406 of the Toxic Substances Control Act.	Prior to demolition of existing structures	City / Contractor	Planning and Development	
X. HYDROLOGY AND WATER QUALITY				
There are no significant impacts to Hydrology and Water Quality.				
XI. LAND USE AND PLANNING				
AQ-1 Permit Requirements. Prior to ground disturbance and construction, the Construction Contractor shall obtain all required permits for dust control and the use of portable equipment, 50 horsepower or greater, from the San Joaquin Valley Air Pollution Control District. Upon application for construction permits, all required mitigation	Prior to ground disturbance and demolition	City / Contractor / SJVAPCD	Planning and Development	

TABLE A: MITIGATION MONITORING AND REPORTING PROGRAM

Mitigation Measure	Timing for Mitigation Measure	Mitigation Responsibility	Monitoring/ Reporting Agency	Verification (Initials and Date)
measures shall be shown on all applicable grading or construction plans and implemented during all applicable grading and construction activities.				
<p>AQ-2 Dust Control Measures. No person shall perform any construction, demolition, excavation, extraction, or other earth-moving activities unless measures are sufficiently implemented to limit visible dust emissions (VDE) to 20% opacity and comply with the conditions for a stabilized surface area when applicable. In addition to the requirements of this rule, a person shall comply with all other applicable requirements of San Joaquin Valley Air Pollution Control District Regulation VIII. A person shall control the fugitive dust emissions to meet the following requirements:</p> <ol style="list-style-type: none"> 1. Pre-Activity: <ol style="list-style-type: none"> a. Pre-water site sufficient to limit VDE to 20% opacity, and b. Phase work to reduce the amount of disturbed surface area at any one time. 2. During Active Operations: <ol style="list-style-type: none"> a. Apply water or chemical/organic stabilizers/suppressants 	During construction and demolition	City / Contractor	Planning and Development	

TABLE A: MITIGATION MONITORING AND REPORTING PROGRAM

Mitigation Measure	Timing for Mitigation Measure	Mitigation Responsibility	Monitoring/Reporting Agency	Verification (Initials and Date)
<p>sufficient to limit VDE to 20% opacity; or</p> <ul style="list-style-type: none"> b. Construct and maintain wind barriers sufficient to limit VDE to 20% opacity. If utilizing wind barriers, control measure 2.a shall also be implemented. c. Apply water or chemical/organic stabilizers/suppressants to unpaved haul/access roads and unpaved vehicle/equipment traffic areas sufficient to limit VDE to 20% opacity and meet the conditions of a stabilized unpaved road surface. <p>3. Temporary Stabilization During Periods of Inactivity:</p> <ul style="list-style-type: none"> a. Restrict vehicular access to the area; and b. Apply water or chemical/organic stabilizers/suppressants, sufficient to comply with the conditions of a stabilized surface. If an area having 0.5 acre or more of disturbed surface area remains unused for 7 or more days, the area must 				

TABLE A: MITIGATION MONITORING AND REPORTING PROGRAM

Mitigation Measure	Timing for Mitigation Measure	Mitigation Responsibility	Monitoring/ Reporting Agency	Verification (Initials and Date)
<p>comply with the conditions for a stabilized surface area as defined in Section 3.58 of Rule 8011.</p>				
<p>AQ-3 Construction Emissions. The Project shall utilize clean off-road construction equipment, including the latest tier equipment, where feasible.</p>	<p>During construction and demolition</p>	<p>City / Contractor</p>	<p>Planning and Development</p>	
<p>AQ-4 Asbestos-Containing Material. An asbestos-containing material (ACM) survey consisting of a visual inspection, sampling, testing, and reporting shall be performed by a Certified Asbestos Consultant to determine if building materials contain ACM and would require special handling and disposal during demolition. If ACM is detected, proposed construction activities shall be conducted in full compliance with the requirements stipulated in the National Emission Standards for Hazardous Air Pollutants (NESHAP; 40 Code of Federal Regulations [CFR] 61, Subpart M – National Emission Standard for Asbestos). These requirements include, but are not limited to, the following:</p> <ol style="list-style-type: none"> 1. Written notification, within at least 10 business days of activities 	<p>Prior to demolition of existing structures</p>	<p>City / Contractor</p>	<p>Planning and Development</p>	

TABLE A: MITIGATION MONITORING AND REPORTING PROGRAM

Mitigation Measure	Timing for Mitigation Measure	Mitigation Responsibility	Monitoring/ Reporting Agency	Verification (Initials and Date)
<p>commencing, to the San Joaquin Valley Air Pollution Control District;</p> <p>2. Preparation of an asbestos survey conducted by a Certified Asbestos Consultant; and</p> <p>3. Implementation of applicable removal and disposal protocol and requirements for identified naturally occurring asbestos.</p>				
<p>AQ-5 Lead-Based Paint. A lead-based paint (LBP) survey consisting of a visual inspection, sampling, testing, and reporting shall be performed to determine if building materials within the Project site contain LBP. If elevated concentrations of metals from LBP are detected, construction activities shall be conducted in full compliance with the requirements of Sections 402 and 406 of the Toxic Substances Control Act.</p>	<p>Prior to demolition of existing structures</p>	<p>City / Contractor</p>	<p>Planning and Development</p>	
<p>BIO-1 Preconstruction Nesting Bird Survey. Prior to initiation of any site preparation/construction activities, if work is planned to occur between February 1 and September 15, a qualified biologist shall survey the area for nesting birds within 1 week prior to initial project activity beginning,</p>	<p>Prior to initiation of any site preparation / demolition activities</p>	<p>City / Contractor</p>	<p>Planning and Development</p>	

TABLE A: MITIGATION MONITORING AND REPORTING PROGRAM

Mitigation Measure	Timing for Mitigation Measure	Mitigation Responsibility	Monitoring/Reporting Agency	Verification (Initials and Date)
<p>including ground disturbance and/or vegetation removal/trimming. If nesting birds are located on or near the Project site, they shall be avoided until they have successfully fledged, or the nest is no longer deemed active, as detailed below:</p> <ol style="list-style-type: none"> 1. A 50-foot exclusion zone shall be placed around non-listed, passerine species and a 250-foot exclusion zone shall be implemented for raptor species. Each exclusion zone shall encircle the nest and have a radius of 50 feet (non-listed passerine species) or 250 feet (raptor species). All project activities, including foot and vehicle traffic and storage of supplies and equipment, are prohibited inside exclusion zones. Exclusion zones shall be maintained until all exterior construction activities have been terminated for the current phase of work (e.g., if initial site improvements are completed, exclusion zones may be removed until initiation of site preparation for residence construction begins), or it has been determined by a qualified biologist that the young have fledged or that Project activities would 				

TABLE A: MITIGATION MONITORING AND REPORTING PROGRAM

Mitigation Measure	Timing for Mitigation Measure	Mitigation Responsibility	Monitoring/ Reporting Agency	Verification (Initials and Date)
<p>not cause adverse impacts to the nest, adults, eggs, or young.</p> <p>2. If special-status avian species are identified and nesting within the work area, no work shall begin until an appropriate exclusion zone is determined in consultation with the City of Fresno and any relevant resource agencies.</p> <p>The results of the survey shall be provided to the City of Fresno prior to initiation of site preparation/construction activities. The results shall detail appropriate fencing or flagging of exclusion zones and include recommendations for additional monitoring requirements. A map of the Project site and nest locations shall be included with the results. The qualified biologist conducting the nesting survey shall have the authority to reduce or increase the recommended exclusion zone depending on site conditions and species (if non-listed).</p> <p>If 2 weeks lapse between different phases of project activities (e.g., vegetation trimming, the start of grading), during which no or minimal work activity occurs, the nesting bird survey shall be repeated, and a separate</p>				

TABLE A: MITIGATION MONITORING AND REPORTING PROGRAM

Mitigation Measure	Timing for Mitigation Measure	Mitigation Responsibility	Monitoring/ Reporting Agency	Verification (Initials and Date)
survey report shall be prepared and submitted to the City of Fresno.				
<p>CR-1 Design Criteria for Future Development. To address potential indirect impacts of the new construction on the adjacent historical resource at 947-951 F Street, the following recommendations related to the design of the housing shall be implemented:</p> <ul style="list-style-type: none"> • Qualified Historic Preservation Consultant. The design team selected for the new construction project shall include a qualified historic preservation professional, such as a historic architect or architectural historian that meets the Secretary of the Interior’s Professional Qualification Standards in their respective fields, that has demonstrable experience in success working on infill construction projects within historic settings and spaces. • Compatible Design Criteria. The overall design of the new construction shall be both differentiated from the surrounding historic context and character, meaning that it shall be reconstructionist or designed to appear 	Prior to the issuance of building permits	City / Contractor	Planning and Development, Historic Preservation Commission	

TABLE A: MITIGATION MONITORING AND REPORTING PROGRAM

Mitigation Measure	Timing for Mitigation Measure	Mitigation Responsibility	Monitoring/ Reporting Agency	Verification (Initials and Date)
<p>historic in itself, while also being compatible with the historic character such that the new construction would not detract from the overall setting and sense of place for the adjacent historical resource at 947-951 F Street. The design shall utilize appropriate scale, massing, façade articulation, fenestration placement and rhythm, and the use of materials, details, and ornamentation to enhance compatibility and differentiation between the new construction and the adjacent historical resource.</p> <ul style="list-style-type: none"> • Historic Preservation Commission. At approximately the 60% stage of the conceptual and schematic design phases within the overall design process, the design team and the qualified historic preservation consultant shall present the proposed design of the new construction to the City of Fresno’s Historic Preservation Commission for review and comment to provide direction related to the compatible design. This will provide additional opportunities for the City’s Historic Preservation Commission, as 				

TABLE A: MITIGATION MONITORING AND REPORTING PROGRAM

Mitigation Measure	Timing for Mitigation Measure	Mitigation Responsibility	Monitoring/ Reporting Agency	Verification (Initials and Date)
<p>well as the general public, to provide feedback to the design team. As outlined in the City’s requirements, the final design will also go before the Historic Preservation Commission for approval.</p>				
<p>CR-2 Interpretive Materials. The City of Fresno shall develop publicly accessible interpretive materials to educate the public on the historical significance of the Chinatown neighborhood. Interpretive materials shall consider a number of factors, including, but not limited to, the history of Chinatown, its evolution as a neighborhood, notable organizations and community leaders associated with Chinatown, and any historical themes no longer reflected in the built environment, as well as the intended audience, and the location of the display. Although traditional interpretive materials, such as signage, are typically located at or near the location at which a project is occurring, off-site interpretive displays are appropriate in certain cases, such as buildings that are not open to the public for security or other reasons. As this is a public project administered by the City of Fresno,</p>	<p>Prior to the issuance of building permits</p>	<p>City/Contractor</p>	<p>Planning and Development, Historic Preservation Commission</p>	

TABLE A: MITIGATION MONITORING AND REPORTING PROGRAM

Mitigation Measure	Timing for Mitigation Measure	Mitigation Responsibility	Monitoring/ Reporting Agency	Verification (Initials and Date)
<p>other public locations owned and/or managed by the City within the Chinatown neighborhood are acceptable, such as the placement of signage along sidewalks of the F Street corridor. This could also include the development of digitally based interpretive materials that are hosted by the City and easily accessed by the public. Interpretive materials shall be prepared by an architectural historian or historian who meets the Secretary of the Interior’s Professional Qualification Standards, in coordination with the City of Fresno. Development of these interpretive materials shall involve consultation with parties that have demonstrable interest in the history of Fresno and the cultural significance of the Chinatown neighborhood, and will be subject to approval by the City’s Historic Preservation Commission.</p>				
<p>CR-3 Structural Assessment and Stabilization and Construction Monitoring. To reduce the potential significant impacts to 947-951 F, the following measures shall be implemented:</p> <ol style="list-style-type: none"> 1. Structural Assessment and Stabilization: To address the potential 	<p>During demolition</p>	<p>City / Contractor</p>	<p>Planning and Development</p>	

TABLE A: MITIGATION MONITORING AND REPORTING PROGRAM

Mitigation Measure	Timing for Mitigation Measure	Mitigation Responsibility	Monitoring/ Reporting Agency	Verification (Initials and Date)
<p>indirect impacts to the historic resource (P-10-004270) located at 947-951 F Street during demolition and construction activities, the City shall contract a qualified structural engineer with demonstrable experience assessing historic buildings to conduct a structural assessment of the brick masonry building located at 947-951 F Street. This assessment shall outline any potential structural issues that may be affected by demolition and construction activities at the Project property (937-945 F Street and 942 Fagan Alley) and provide any recommendations to reduce the potential impacts related to the demolition and construction activities at the historic resource (P-10-004270) located at 947-951 F Street. If structural deficiencies are present, the City of Fresno shall be responsible for implementing any temporary shoring or stabilization approaches during demolition and construction.</p> <p>2. Construction Monitoring. Prior to demolition and construction activities, the City of Fresno shall use a qualified</p>				

TABLE A: MITIGATION MONITORING AND REPORTING PROGRAM

Mitigation Measure	Timing for Mitigation Measure	Mitigation Responsibility	Monitoring/ Reporting Agency	Verification (Initials and Date)
<p>consultant that meets the Secretary of the Interior’s Professional Qualification Standards in architectural history and/or historic architecture to document the existing conditions and character-defining features at the exterior of the historic resource (P-10-004270) located at 947-951 F Street. Site protocols for the protection of the resource shall be developed and included as part of the Project specifications. This shall include identifying appropriate demolition and construction approaches and equipment at locations within 10 feet of the historic building, potential protection interventions (e.g., boarding up windows, temporary covering of character-defining features, etc.), vibration and conditions monitoring throughout the course of the demolition and construction, and emergency protocols in the event that demolition and construction results in physical damage to the historic building at 947-951 F Street. These emergency protocols shall include the following measures or comparable measures</p>				

TABLE A: MITIGATION MONITORING AND REPORTING PROGRAM

Mitigation Measure	Timing for Mitigation Measure	Mitigation Responsibility	Monitoring/ Reporting Agency	Verification (Initials and Date)
<p>that achieve the same level of protection:</p> <ul style="list-style-type: none"> a. Stop-work protocols after damage to the historic building is sustained; b. List of contacts and notification procedures; c. List of qualified historic preservation professionals to investigate the condition of the historic resources in the immediate aftermath of the accidental damage; d. Supplemental conditions assessment of the historical resource by a qualified historic architect and the structural engineer that completed the original assessment to assess the damage and immediate stabilization work; and e. Preparation of a treatment plan to repair the damage portion of the building. <p>Following completion of the demolition and construction activities, a supplemental conditions assessment shall be conducted,</p>				

TABLE A: MITIGATION MONITORING AND REPORTING PROGRAM

Mitigation Measure	Timing for Mitigation Measure	Mitigation Responsibility	Monitoring/ Reporting Agency	Verification (Initials and Date)
<p>which shall include a comparative analysis of the preconstruction conditions, a summary of the monitoring efforts or any emergency stop-work incidents, and the identification of any Secretary of the Interior's Standards for Rehabilitation-compliant treatment to repair or restore damaged character-defining features to at least the pre-construction condition.</p>				
<p>CR-4 Archaeological Monitoring. Based on the overall sensitivity of the surrounding Chinatown area for cultural resources, a qualified archaeologist shall be retained to conduct archaeological monitoring during all ground-disturbing activities, including demolition and removal of the basement, to monitor activities and to identify any intact archaeological resources. The archaeological monitor shall maintain monitoring logs during all ground-disturbing demolition and construction activities. Following demolition and construction activities, the archaeological monitor shall prepare and submit an archaeological monitoring report to the City of Fresno and the Southern San Joaquin Valley Information Center with the results of the cultural monitoring program.</p>	<p>During demolition and removal of the basement</p>	<p>City / Contractor</p>	<p>Planning and Development</p>	

TABLE A: MITIGATION MONITORING AND REPORTING PROGRAM

Mitigation Measure	Timing for Mitigation Measure	Mitigation Responsibility	Monitoring/ Reporting Agency	Verification (Initials and Date)
<p>CR-5 Inadvertent Discovery. In the event that cultural resources are encountered during project activities, all ground-disturbing activities within a 50-foot radius of the find shall cease; however, disturbance activities may continue in other areas. Work shall not continue until a qualified archaeologist assesses the find and determines the need for further study. If the find includes Native American-affiliated materials, a local Native American tribal representative shall be contacted to work in conjunction with the approved archaeologist to determine the need for further study. If the discovery proves significant, additional work such as archaeological testing, data recovery, or consultation with stakeholders may be warranted. A standard inadvertent discovery clause shall be included in every grading and construction contract to inform contractors of this requirement.</p>	<p>During demolition activities, in the event that cultural resources are encountered</p>	<p>City / Contractor</p>	<p>Planning and Development</p>	
<p>GEO-1 Inadvertent Discovery of Paleontological Resources. During excavation activities that reach or occur within the bedrock of the underlying geologic unit, if a paleontological resource is encountered, the Project contractor shall cease ground-</p>	<p>During excavation activities that reach or occur within the bedrock</p>	<p>City / Contractor</p>	<p>Planning and Development</p>	

TABLE A: MITIGATION MONITORING AND REPORTING PROGRAM

Mitigation Measure	Timing for Mitigation Measure	Mitigation Responsibility	Monitoring/Reporting Agency	Verification (Initials and Date)
<p>disturbing activities within 50 feet of the find. A qualified paleontologist shall evaluate the significance of the resource(s) and recommend appropriate treatment measures. At each fossil locality, field data forms shall be used to record pertinent geologic data, stratigraphic sections shall be measured, and appropriate sediment samples shall be collected and submitted for analysis. Any fossils encountered and recovered shall be catalogued and presented for donation to a public, non-profit institution with a research interest in the materials. Accompanying notes, maps, and photographs shall also be filed at the repository.</p>	<p>of the underlying geologic unit</p>			
XII. MINERAL RESOURCES				
<p>There are no significant impacts to Mineral Resources.</p>				
XIII. NOISE				
<p>There are no significant impacts to Noise.</p>				
XIV. POPULATION AND HOUSING				
<p>There are no significant impacts to Population and Housing.</p>				

TABLE A: MITIGATION MONITORING AND REPORTING PROGRAM

Mitigation Measure	Timing for Mitigation Measure	Mitigation Responsibility	Monitoring/ Reporting Agency	Verification (Initials and Date)
XV. PUBLIC SERVICES				
There are no significant impacts to Public Services.				
XVI. RECREATION				
There are no significant impacts to Recreation.				
XVII. TRANSPORTATION				
There are no significant impacts to Transportation.				
XVII. TRIBAL CULTURAL RESOURCES				
<p>CR-4 Archaeological Monitoring. Based on the overall sensitivity of the surrounding Chinatown area for cultural resources, a qualified archaeologist shall be retained to conduct archaeological monitoring during all ground-disturbing activities, including demolition and removal of the basement, to monitor activities and to identify any intact archaeological resources. The archaeological monitor shall maintain monitoring logs during all ground-disturbing demolition and construction activities. Following demolition and construction activities, the archaeological monitor shall prepare and submit an</p>	<p>During demolition and removal of the basement</p>	<p>City / Contractor</p>	<p>Planning and Development</p>	

TABLE A: MITIGATION MONITORING AND REPORTING PROGRAM

Mitigation Measure	Timing for Mitigation Measure	Mitigation Responsibility	Monitoring/ Reporting Agency	Verification (Initials and Date)
archaeological monitoring report to the City of Fresno and the Southern San Joaquin Valley Information Center with the results of the cultural monitoring program.				
<p>CR-5 Inadvertent Discovery. In the event that cultural resources are encountered during project activities, all ground-disturbing activities within a 50-foot radius of the find shall cease; however, disturbance activities may continue in other areas. Work shall not continue until a qualified archaeologist assesses the find and determines the need for further study. If the find includes Native American-affiliated materials, a local Native American tribal representative shall be contacted to work in conjunction with the approved archaeologist to determine the need for further study. If the discovery proves significant, additional work such as archaeological testing, data recovery, or consultation with stakeholders may be warranted. A standard inadvertent discovery clause shall be included in every grading and construction contract to inform contractors of this requirement.</p>	During demolition activities, in the event that cultural resources are encountered	City / Contractor	Planning and Development	

TABLE A: MITIGATION MONITORING AND REPORTING PROGRAM

Mitigation Measure	Timing for Mitigation Measure	Mitigation Responsibility	Monitoring/ Reporting Agency	Verification (Initials and Date)
XIX. UTILITIES AND SERVICE SYSTEMS				
There are no significant impacts to Utilities and Service Systems.				
XX. WILDFIRE				
There are no significant impacts to Wildfire.				
XXI. MANDATORY FINDINGS OF SIGNIFICANCE				
All mitigation measures incorporated above reduce the impacts of the Project to less than significant.				